

Weekly Project Report | Report #13 | Date: May 1, 2017



Half Day – Level 2 Masonry Walls



Half Day – Level 1 MEP Rough-in



Sprague –Masonry Walls



Sprague – Masonry Walls

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 76 of 77 Days incident and injury free and without a lost time accident on the project through April 30th, 2017.

Week In Review:

Week of April 26, 2017

- Level 2 Load-Bearing Masonry walls were completed at Half Day School.
- Level 1 Wall Layout and overhead Mechanical/Electrical/Plumbing work began at Half Day School.
- Level 1 and 2 Masonry Walls continued at Laura B. Sprague School.
- Mechanical/Electrical/Plumbing work in Masonry walls continued at both schools.

Week Major Activity Look-ahead:

Week of May 01, 2017

Half Day School:

- Continue with Level 1 and 2 Masonry Walls.
- Begin Level 2 Structural Steel installation.
- Continue with Mechanical/Electrical/Plumbing work on Level 1.

Laura Sprague School:

- Continue with Masonry Walls.
- Continue with Mechanical/Electrical/Plumbing work in Masonry walls.