

### Weekly Project Report | Report #15 | Date: May 15, 2017



Half Day – North Side Exterior Wall



Half Day – Level 1 Bathroom



Sprague – Steel in place, view from SW



Sprague – Steel in place, view from SE

#### Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

#### Project Safety:

The construction team has worked a total of 86 of 87 Days incident and injury free and without a lost time accident on the project through May 12th, 2017.

#### Week In Review:

##### **Week of May 08, 2017**

- Metal Roof Decking was set at Half Day School.
- Level 1 Interior Framing continued at Half Day School.
- Overhead and In-wall Mechanical/Electrical/Plumbing work continued at Half Day School.
- Exterior Facebrick and Exterior Framing systems began at Half Day School.
- Level 1 and 2 Steel was set and detailed at Laura B. Sprague School.
- Level 2 Decking was placed at Laura B. Sprague School.

#### Week Major Activity Look-ahead:

##### **Week of May 15, 2017**

##### Half Day School:

- Set Roof Equipment Steel Posts and Curbs. Begin Roofing.
- Continue with Masonry and Framed Partitions on both levels.
- Continue with Mechanical/Electrical/Plumbing/Fire Protection work on Level 1 and begin on Level 2.
- Continue with Exterior Facebrick and Exterior Framing systems.

##### Laura Sprague School:

- Pour Level 2 concrete deck and Level 1 slab-on-grade.
- Continue with post-steel Masonry.