

Weekly Project Report | Report #18 | Date: June 05, 2017



Half Day – Exterior Facebrick, Windows



Half Day – Rooftop Equipment



Sprague – Exterior, West side



Sprague – Rooftop Equipment

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 101 of 104 Days incident and injury free and without a lost time accident on the project through June 3, 2017.

Week In Review - Week of May 30, 2017

- Roofing was completed at Half Day School.
- Level 1 and 2 Interior Framing continued at Half Day School.
- Overhead and In-wall MEP/FP work continued at Half Day School on both levels.
- Exterior Facebrick, Windows, and Exterior Framing continued at Half Day School.
- Exterior Facebrick continued at Laura B. Sprague School.
- Interior CMU walls and door frames continued at Laura B. Sprague School.
- Overhead MEP/FP work continued on Level 1 and began on Level 2 at Laura B. Sprague School.

Week Major Activity Look-ahead - Week of June 05, 2017

Half Day School:

- Continue with MEP/FP work on Level 1 and Level 2.
- Continue with Exterior Facebrick, Windows, and Exterior Framing systems.
- Begin drywall installation.

Laura Sprague School:

- Continue with Exterior Facebrick.
- Continue with Interior CMU walls and Framed Partitions.
- Continue with MEP/FP overhead installations.
- Begin Windows.
- Begin Roofing.