

Weekly Project Report | Report #1 | Date: February 7, 2017



Sprague Site Fencing

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Sprague site off of Kings Cross Drive.
- Temporary fencing and gates are complete at Half Day and ongoing at Sprague. Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 9 Days without a lost time accident on the project through February 3, 2017. Man-hours will be tracked going forward.

Week In Review:

Week of January 30, 2017

- Site fencing was installed at both schools along with silt fencing for stormwater control. Portions remain at Laura B. Sprague School.
- Gilbane Office Trailer delivered to Half Day Intermediate School.

Excavation & Sitework:

- Surveying at Half Day complete.

Week Major Activity Look-ahead:

Week of February 6, 2017

Excavation and Site Clearing:

- Begin site clearing and excavation at Half Day Intermediate School.
- Complete site fencing and construction entrance at Laura B. Sprague School.
- Begin tree removal and site clearing and utility removals at Laura B. Sprague School.

Other:

- Temporary storage units were delivered on Tuesday, February 7 at Daniel Wright and Sprague. These will be used to store boxes as they are packed from the classrooms.



Half Day Site Fencing



Half Day Site Clearing



Half Day Site Clearing