

Weekly Project Report | Report #6 | Date: March 13, 2017



Half Day – Masonry Set-up



Half Day – Masonry Set-up



Sprague – Foundations at West

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 39 Days without a lost time accident on the project through March 11th, 2017.

Week In Review:

Week of March 6, 2017

- Footings/Foundations work was completed at Half Day School.
- Underground piping was completed at Half Day School.
- Stone backfill was completed at Half Day School.
- Footings/Foundation work began and completed at the west half of Sprague School.

Week Major Activity Look-ahead:

Week of March 13, 2017

Half Day School:

- Begin load bearing masonry walls.

Laura Sprague School:

- Modifications to existing structure at the east side of the new addition.