

Weekly Project Report | Report #14 | Date: May 8, 2017



Half Day – Level 2 Structural Steel



Half Day – Level 1 Framed Partitions



Sprague – Structural Steel Installation



Sprague – Steel in place

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 81 of 82 Days incident and injury free and without a lost time accident on the project through May 7th, 2017.

Week In Review:

Week of May 01, 2017

- Level 2 Structural Steel was set at Half Day School. Detailing of Steel began.
- Level 1 metal-stud-framed Partitions began at Half Day School.
- Overhead Mechanical/Electrical/Plumbing work continued at Half Day School.
- Level 1 and 2 load-bearing Masonry Walls were completed at Laura B. Sprague School.
- Mechanical/Electrical/Plumbing work in Masonry walls continued at both schools.

Week Major Activity Look-ahead:

Week of May 08, 2017

Half Day School:

- Continue with Detailing of Level 2 Steel.
- Continue with Level 1 and 2 Masonry infills.
- Begin Level 1 non load-bearing Masonry Partitions.
- Continue with Mechanical/Electrical/Plumbing work on Level 1.
- Continue with metal-stud-framed Partitions on Level 1.

Laura Sprague School:

- Install Structural Steel, levels 1 and 2.
- Begin post-steel Masonry.
- Begin detailing installed Steel.