

Weekly Project Report | Report #16 | Date: May 22, 2017



Half Day – Roofing in Progress



Sprague – Lower Level Floor Slab Pour



Sprague – Roof Steel Decking Installation

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 91 of 93 Days incident and injury free and without a lost time accident on the project through May 12th, 2017. On May 13th, an ironworker was injured at Laura B. Sprague School. The worker was treated and released from the hospital. Post-accident safety protocol is in progress.

Week In Review:

Week of May 15, 2017

- Roofing began at Half Day School.
- Level 1 Interior Framing continued at Half Day School.
- Overhead and In-wall Mechanical/Electrical/Plumbing/Fire Protection work continued at Half Day School on both levels.
- Exterior Facebrick and Exterior Framing systems continued at Half Day School.
- Level 2 Concrete Deck was poured at Laura B. Sprague School.
- Exterior Facebrick began at Laura B. Sprague School.

Week Major Activity Look-ahead:

Week of May 22, 2017

Half Day School:

- Continue Roofing.
- Continue with Mechanical/Electrical/Plumbing/Fire Protection work on Level 1 and Level 2.
- Continue with Exterior Facebrick and Exterior Framing systems.
- Begin Exterior Glass Systems.

Laura Sprague School:

- Pour Level 1 slab-on-grade.
- Continue with Exterior Facebrick.
- Set Roof Steel Decking.