

Weekly Project Report | Report #24 | Date: July 17, 2017



Half Day – Exterior, 2nd Floor Addition



Half Day – Interior Casework Elevation, Addition Space



Sprague – Interior Corridor, Addition Space



Sprague – Interior, Renovated Space

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 136 of 140 Days incident and injury free and without a lost time accident on the project through July 16, 2017.

Week In Review - Week of July 10, 2017

- Half Day Main Addition: Completed ceiling grid on level 2, MEP trim on level 1, and ceramic tile on level 1. Continued ceramic tile and MEP trim on level 2. Began casework on both levels. Continued with roof edge coping and exterior painting.
- Half Day Existing Renovation: Continued with MEP rough-in and framing on both levels. Began drywall on level 1.
- Half Day Office Addition: Roof steel/decking was installed. Masonry completed.
- Sprague Main Addition: Painting on both levels continued. Ceiling grid began on level 1. MEP trim ongoing.
- Sprague Existing Renovation: Drywall finishing and painting began. Ceilings began. Collaboration wall began.

Week Major Activity Look-ahead - Week of July 17, 2017

Half Day School:

- Addition: Continue with MEP trim, painting, ceilings, casework, and ceramic tile.
- Addition: Continue with exterior painting and final exterior systems.
- 2nd Floor Office Addition: Install roof and begin facebrick and MEP overhead.
- Existing School Renovation: Continue with MEP rough-in, framing, and drywall.

Laura Sprague School:

- Addition: Continue with painting. Continue ceilings and ceramic tile on Level 1.
- Addition: Complete stairs. Continue preparing for elevator installation.
- Addition: Roof edge coping.
- Existing School Renovation: Continue with drywall and painting and begin ceilings.