

Weekly Project Report | Report #25 | Date: July 24, 2017



Half Day – Exterior, Main Addition - West



Half Day – Interior Classroom Elevation, Addition Space



Sprague – Typical classroom



Sprague – North stair and entrance

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 142 of 146 Days incident and injury free and without a lost time accident on the project through July 23, 2017.

Week In Review - Week of July 17, 2017

- Half Day Main Addition: MEP trim and ceramic tile on levels 1 and 2 continued. Display boards began and casework continued - both levels. Continued with roof edge coping and exterior painting.
- Half Day Existing Renovation: Continued MEP/FP rough-in and framing - both levels. Continued with drywall - level 1. Mechanical equipment connections - attic.
- Half Day Office Addition: Concrete deck poured. Exterior facebrick. Roofing.
- Sprague Main Addition: Painting continued – both levels. Ceiling grid continued - levels 1 and 2. MEP trim ongoing. Stairs were complete. Rails remain.
- Sprague Existing Renovation: Ceilings continued. Collaboration wall drywalled.

Week Major Activity Look-ahead - Week of July 24, 2017

Half Day School:

- Addition: Continue with MEP trim, painting, ceilings, casework, display boards, and ceramic tile. Begin lockers.
- Addition Exterior: Continue with exterior painting and final exterior systems. Begin sitework.
- 2nd Floor Office Addition: Complete roof and facebrick and begin MEP overhead.
- Existing School Renovation: Continue with MEP rough-in, framing, and drywall. Begin paint and ceilings.

Laura Sprague School:

- Addition: Continue with painting. Continue ceilings and ceramic tile on both levels. Begin display boards and casework. Complete roof edge coping.
- Existing School Renovation: Continue with painting, ceilings, and ceiling/wall trim.