

Weekly Project Report | Report #27 | Date: August 7, 2017



Half Day – Classroom



Half Day – Sitework



Sprague – Classroom



Sprague – Collaboration Area

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveways off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 154 of 158 Days incident and injury free and without a lost time accident on the project through August 5, 2017.

Week In Review - Week of July 31, 2017

- Half Day Main Addition: Began flooring. Continued with final MEP trim, final painting, and lockers. Completed casework and ceramic tile. Exterior sitework began. Sprinkler inspection complete.
- Half Day Existing Renovation: Continued with MEP trim work and painting. Completed ceilings.
- Half Day 2nd Floor Office Addition: Continued interior MEP and finishing of walls.
- Sprague Main Addition: Continued with painting, ceilings, and final MEP trim. Completed tile on both levels. Completed display boards and casework. Began lockers. Began toilet room plumbing trim. Began sitework.
- Sprague Existing Renovation: Final ceiling grid and collaboration desks ongoing.

Week Major Activity Look-ahead - Week of August 7, 2017

Half Day School:

- Addition: Continue with MEP trim and final painting. Complete classroom flooring. Complete lockers.
- Exterior: Complete exterior painting. Continue sitework. Begin landscaping.
- 2nd Floor Office Addition: Complete walls and final overhead MEP.
- Existing School Renovation: Continue with MEP work, painting, and ceilings. Begin flooring.

Laura Sprague School:

- Addition: Continue with painting, ceilings, and MEP trim. Begin flooring. Begin elevator. Continue sitework.
- Existing School Renovation: Complete painting/ceilings. Continue ceiling/wall trim.