

Weekly Project Report | Report #8 | Date: March 27, 2017



Half Day – Steel Erection



Half Day – Steel Erection



Sprague – Footings at Northeast



Sprague – Foundations at Northwest

Safety Notices for Students and Staff:

- Please be aware of construction-related vehicles entering and exiting the entrance to the Half Day Intermediate School site on the north driveway off of Olde Half Day Road.
- Please be aware of construction-related vehicles entering and exiting the entrance to the Laura B. Sprague School site off of Kings Cross Drive.
- Please do not enter the areas within the fencing. Please do not congregate near the construction site entrances.
- Site access is restricted to contractors and authorized personnel. **Non-Construction Vehicles are not allowed on or through the site.**

Project Safety:

The construction team has worked a total of 50 Days without a lost time accident on the project through March 24th, 2017.

Week In Review:

Week of March 20, 2017

- Level 1 load-bearing Masonry work was completed at Half Day School.
- In-wall Electrical work was completed in load-bearing Masonry walls at Half Day School.
- Footings/Foundations work on the east half of the new addition continued at Laura B. Sprague School.

Week Major Activity Look-ahead:

Week of March 27, 2017

Half Day School:

- Erect and Detail Level 1 Structural Steel and Decking.

Laura Sprague School:

- Continue Excavation/Footings and Foundations on the east half of the new addition.
- Underground plumbing within the new addition footprint.
- Interior ramp modifications.